














































ID	Task Name	Duration	Start	Finish
1	 <b>Highland Park Improvements</b>	<b>30 days</b>	<b>Tue 2/27/18</b>	<b>Mon 4/9/18</b>
2	 <b>Mobilize on Site</b>	<b>30 days</b>	<b>Tue 2/27/18</b>	<b>Mon 4/9/18</b>
3	 <b>Phase 1 - South Ave 53, South Ave 54</b>	<b>5 days</b>	<b>Mon 2/26/18</b>	<b>Fri 3/2/18</b>
4	 SWPP / BMP	1 day	Tue 2/27/18	Tue 2/27/18
5	 Sawcut locations	1 day	Tue 2/27/18	Tue 2/27/18
6	 Demo concrete / grade /compact sub base	2 days	Tue 2/27/18	Wed 2/28/18
7	 Inspection	1 day	Wed 2/28/18	Wed 2/28/18
8	 Pour concrete sidewalk	2 days	Thu 3/1/18	Fri 3/2/18
9	 Install mosaic murals	2 days	Mon 3/26/18	Tue 3/27/18
10	 <b>Phase 2 - North Ave 54, North Ave 55, North Ave 56, North Ave 57</b>	<b>5 days</b>	<b>Mon 3/5/18</b>	<b>Fri 3/9/18</b>
11	 SWPP / BMP	1 day	Mon 3/5/18	Mon 3/5/18
12	 Sawcut locations	1 day	Mon 3/5/18	Mon 3/5/18
13	 Demo concrete / grade /compact sub base	2 days	Mon 3/5/18	Tue 3/6/18
14	 Inspection	1 day	Tue 3/6/18	Tue 3/6/18
15	 Pour concrete sidewalk	2 days	Wed 3/7/18	Thu 3/8/18
16	 Install mosaic murals	2 days	Mon 3/26/18	Tue 3/27/18
17	 <b>Phase 3</b>	<b>12 days</b>	<b>Mon 3/12/18</b>	<b>Tue 3/27/18</b>
18	 <b>South Ave 55, Roselawn, South Ave 56 (Street Mural location)</b>	<b>2 days</b>	<b>Mon 3/12/18</b>	<b>Tue 3/13/18</b>
19	 SWPP / BMP	1 day	Mon 3/12/18	Mon 3/12/18
20	 Sawcut locations	1 day	Mon 3/12/18	Mon 3/12/18
21	 Demo concrete / grade /compact sub base	1 day	Mon 3/12/18	Mon 3/12/18
22	 Inspection	1 day	Mon 3/12/18	Mon 3/12/18
23	 Pour concrete sidewalk	1 day	Wed 3/28/18	Thu 3/29/18
24	 <b>South Ave 56(Mosaic Mural location), South Ave 57</b>	<b>10 days</b>	<b>Wed 3/14/18</b>	<b>Tue 3/27/18</b>
25	 SWPP / BMP	1 day	Wed 3/14/18	Wed 3/14/18
26	 Sawcut locations	1 day	Wed 3/14/18	Wed 3/14/18
27	 Demo concrete / grade /compact sub base	1 day	Wed 3/14/18	Wed 3/14/18
28	 Inspection	1 day	Wed 3/14/18	Wed 3/14/18
29	 Pour concrete sidewalk	1 day	Thu 3/15/18	Thu 3/15/18
30	 Install mosaic murals	2 days	Mon 3/26/18	Tue 3/27/18
31	 <b>Phase 4 -</b>	<b>9 days</b>	<b>Mon 3/19/18</b>	<b>Thu 3/29/18</b>
32	 <b>North Ave 58, North Ave 59, North Ave 60</b>	<b>2 days</b>	<b>Mon 3/19/18</b>	<b>Tue 3/20/18</b>
33	 SWPP / BMP	1 day	Mon 3/19/18	Mon 3/19/18
34	 Sawcut locations	1 day	Mon 3/19/18	Mon 3/19/18
35	 Demo concrete / grade /compact sub base	1 day	Mon 3/19/18	Mon 3/19/18
36	 Inspection	1 day	Mon 3/19/18	Mon 3/19/18
37	 Pour concrete sidewalk	1 day	Tue 3/20/18	Tue 3/20/18
38	 <b>South Ave 58, South Ave 59</b>	<b>7 days</b>	<b>Wed 3/21/18</b>	<b>Thu 3/29/18</b>
39	 SWPP / BMP	1 day	Wed 3/21/18	Wed 3/21/18
40	 Sawcut locations	1 day	Wed 3/21/18	Wed 3/21/18
41	 Demo concrete / grade /compact sub base	1 day	Wed 3/21/18	Wed 3/21/18
42	Inspection	1 day	Wed 3/21/18	Wed 3/21/18

ID	Task Model	Task Name	Duration	Start	Finish
43		Pour concrete sidewalk	1 day	Thu 3/22/18	Thu 3/22/18
44		Install mosaic murals	2 days	Wed 3/28/18	Thu 3/29/18
45		<b>Phase 5 -Final details on all locations</b>	<b>5 days</b>	<b>Mon 3/26/18</b>	<b>Fri 3/30/18</b>
52		<b>Phase 6 -Substantial Completion</b>	<b>5 days</b>	<b>Mon 3/26/18</b>	<b>Fri 3/30/18</b>
53		Substantial Completion	5 days	Mon 3/26/18	Fri 3/30/18